BRUHAT BANGALORE MAHANAGARA PALIKE
COMPLETION REPORT

1	Name of Work	:	**Construction of rooms and other civil works at Ambedkar Bhavan (Balance portion) in Mallasandra colony ward No 13 Shettyhalli Sub Division**
2	Sanctioned Estimate Amount	:	72.00 lakhs
3	Head of Account	:	P- 0224
4	Administrative Approval	:	EE/DD/AS/166/2019-20, Date:30/10/2020
5	Jobe Code	:	013-20-000062
6	Technical Sanction	:	SE/DZ/TS/01/2019-20, Dated.14/01/2020
7	Approval to Tender	:	
	a) Employer		Commissioner Bruhat Bangalore Mahanagara Palike, NR Square, Bangalore
	d) Name of the Agency	:	**KRIDL**
	e) Agreement No./Date/ Amount	:	EE/DD/WO/534/2019-20. Dated 30/01/2020
	f) Tender Premium	:	
8	Work Order No.	:	EE/DD/WO/534/2019-20. Dated 30/01/2020
9	Date of Commencement	:	05-02-2020
10	Scheduled Date of Completion	:	29-07-2020
11	Time Extension if any	:	No
12	Actual Date of Completion	:	10-07-2020
13	Delay in Execution of Work	:	-------
14	Amount as per Sanctioned Estimate	:	72.00 Lahks
	b) Amount as per Tender/Agreement	:	Rs 72.00 Lakhs
	c) Amount of Work Slip	:	- - - -
	d) Amount of EIRL	:	--------
	e)Amount as per Actual Expenditure	:	Rs 70,47434 = 00
	f) Excess / Savings over Sanctioned Estimate	:	Rs- 1,52,566 = 00
	g)Excess/Savings over Tendered Amount	:	Rs - 1,52566 = 00
15	Name of the Officials in Charge of Work		-
	a) Asst. Engineer / Junior Engineer		Venkateshappa.
	b) Asst. Executive Engineer		Nagesh Murthy.
	c) Executive Engineer		K. Syed Aftikar Rehaman Idrus

The work is completed on 10-07-2020 with Defect liability period/Maintenance period from 10-07-2020 to 09-07-2021

Certificate:-

a) Certified that the above work has been completed within the stipulated time noted in entrustment order.

b) Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specifications as entrusted in the agreement.

Asst.Engineer
Ward No 13
Shettyhalli, Sub -Division

Asst. Executive Engineer
Shettyhalli Sub- Dasarahalli
BBMP

Executive Engineer
Dasarahalli Zone
BBMP